BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play equipment and Open Gym equipement in yelahanka new town park at Judicial Layout in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 8/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.4	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete P. No. 25 I. No.5.29.2							
		Nos						
	Kerb stone Park opp to Udupi Garden		2	12.40			24.80	
			2	7.40			14.80	
						39.60	2045	
					17.82		18.00	
	Missing Kerb		3				3.00	
			4				4.00	
			5				5.00	
			9				9.00	
			15				15.00	
			9				9.00	
	Kerb stone Allalsandra Lake Park		1	3.80			3.80	
			1	3.40			3.40	
			1	1.00			1.00	
			1	4.10			4.10	
			1	9.40			9.40	
			2	5.50			11.00	
						32.70		
				72.67			73.00	
	Missing Kerb		15				15.00	
			8				8.00	
			16				16.00	
			12				12.00	
			25				25.00	
			10				10.00	
			22				22.00	

8/5

E.E. (Project)

			14				14.00	
			11				11.00	
			28				28.00	
			15				15.00	
			12				12.00	
			12				12.00	
			19				19.00	
			12				12.00	
			12				12.00	
			9				9.00	
			12				12.00	
						Total qty	472.30	
						Qty Ltd to	**472.00**	

Checked.
E.E. (Project)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractor,s

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play equipment and Open Gym equipement in yelahanka new town park at Judicial Layout in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 25/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification							
	Garden	sqmt						
	open gym platform		1	12.40	7.50		93.00	
	Benches Platform		5	2.00	2.50		25.00	
	Damaged platform		8	1.50	1.00		12.00	
	Allalsandra Lake Park							
Checked.	open gym		1	3.40	3.80		12.92	
			1	16.40	(5.6+4.9)		86.10	
					2.00			
	Platform approach		1	5.50	2.80		15.40	
E.E. 25/5	Benches Platform		12	2.00	2.50		60.00	
Project	Deduction for pits		-24	0.60	0.60		-8.64	
						Total Qty	**295.78**	

Assistant Executive Engineer
Byataravanapura Sub-division
KRIDL, BBMP, Bangalore
Representative

Priya Kashi
Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play equipment and Open Gym equipement in yelahanka new town park at Judicial Layout in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 13/6/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no11	SUPPLYING AND FIXING PENDULUM DOUBLE OF SAFE AREA: 2.5 mtr x 1 mtr main frame: 100 NB GI G-class pipe, LEG FRAME: 40 NB GI B-class pipe handle frame 25 NB GI B-class pipe, seat: LLDP Plastic pipe cap: nylon 66 injection moulded, bearing cap: nylon 66 injection moulded, bearing housing and pin: seamless pipe and round bar, NUT BOLTS CAP: nylon 66 injection moulded, bearing caps: permament sealed of reputed make (FAB/SKF), nut bolts: high tensile steel galavanise nut bolts, power coat – done by pure poly urethane powder with 70-80 microne thickness as per enginner incharge of the work							
		Nos						
	Park opp to Udupi		1				1.00	
	Allalsandra Lake Park		1				1.00	
						Total Qty	**2.00**	

Checked
13/6

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

13/6.

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore

Asst. Executive Engineer
Project Division,
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play equipment and Open Gym equipement in yelahanka new town park at Judicial Layout in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 13/6/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.12	Supplying and fixing of LEG PRESS DOUBLE of safe area: 2.8 mtr x 1.5 mtr, center Pipe: 100 NB, GI- B-Class pipe, seat frame: 32 NB GI B-Class pipe. Back rest: LLDP Plastic seat rest: LLDP Plastic, Foot Rest: LLDP Plastic, Pipe Cap: nylon 66 injection moulded, bearing, housing and pin: seamless pipe and round bar, bearings: permanent sealed of reputed make(FAG/SKF), STOPPER-PU Rod, nut, bolds cap-nylon 66 injection moulded NUT BOLTS-HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT-DONE BY PURE POLY URETINE POWDER WITH 70-80 MICRONE THICKNESS AS PER ENGINEER INCHARGE OF THE WORK.							
		Nos						
checked	Park opp to Udupi		1				1.00	
	Allalsandra Lake Park		1				1.00	
						Total Qty	**2.00**	

13/6/17

A.E. (Project)
Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore
Representative

Assistant Engineer
Project Sub Division

Assistant Executive
Project Sub Division
Bruhat Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore